



TRANSPOWER




FIRST ALERT

Date: 23/06/2016

Maximo Reference: 92018

Incorrect Isolation Point Identified

EVENT



On Wednesday 8th June 2016 a substation maintenance crew were carrying repairs to failed disconnector ISL_DS253.

Switching had been completed, earths were applied for the repair and work had commenced. However the switching sequence failed to include the isolation of the 220kV side of ISL_T6 transformer. Later on during the works the NGOC operator advised that 220kV disconnector ISL_DS505 was still in the closed position.

Any rule/process breach will be determined and reported in the investigation.

- Work stopped immediately on site and the permit was cancelled
- The 220kV side of T6 was isolated and earthed
- A new permit was issued to maintenance crew.
- This incident is still under investigation.



For more information
please contact:

Name: Ron Smith
Designation: Delivery Manager Stations
Mob: 021 2241568
ron.smith@transpower.co.nz