

Drill Rig Pins Contractor resulting in Fractures

WHAT HAPPENED?

Location: ROX-TWZ A Line Roxburgh Foundation Strengthening Project **Incident:** Unloading of Drill Rig from Transporter



Further to the First Alert issued on 3rd May 2015, this Safety Alert details the Corrective Actions determined and implemented as the result of the investigation into the incident at Roxburgh where a Sub Contractor was injured whilst unloading a Drill Rig from a Transporter.

CORRECTIVE ACTIONS

Communicating with the employer of the injured employee and providing assistance where required to ensure a full return to work (ongoing at this time) Transporter modified with installation of full width hydraulic ramps (see photo below) Safety Plan Improvement – from this point forward ensure full detail on mobilisation and de-mobilisation steps is included in scope of work



Transporter at time of incident



Modified Transporter Deck and Ramps



For more information, please contact:

Name:Robyn ScottDesignation:Health & Safety Co-OrdPh: 03 768 2724 Mob:027 516 0075email rscott@electronet.co.nz