## Issuer applied earth placed in incorrect position

## **EVENT**

During switching an issuer applied earth was placed on the live 220kV Bus side of Disconnector 574, at Albany Substation. As a result the bus bar protection operated, tripping the relevant bus. No persons were injured and at the time of the event there was no reported equipment damage or loss of supply.



Disconnector 574

Where earth was connected (incorrect position)

Where earth should have been connected (correct position)

## **IMMEDIATE ACTIONS**

- Switching was stopped and the area was made safe
- Event reported to Electrix and Transpower management
- Replacement operator was inducted and operating duties handed over to complete the switching
- Maintenance switchers are reminded that when the operating sequence is interrupted, or you are
  distracted from your task, you must return, check the sequence and recommence activities from the
  previous step
- Always apply earths immediately after testing to prove de-energised
- An ICAM investigation is underway to establish the facts



For more information please contact: Adrian Green
Contracts Manager
Ph: Mob: 021 357998
adrian.green@electrix.co.nz